



# PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR THE OCTOBER 25, 2017 TRANSPORTATION AGENCY FOR MONTEREY COUNTY MEETING

CONSTRUCTION PROJECTS									
	Project	Location & Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Contractor	Comments
1.	<b>Highway 68 Salinas River Bridge Widening (0F7004)</b>	Near Salinas, east of Reservation Road undercrossing to Spreckels Boulevard undercrossing (PM R17.4/R18.0)	Bridge widening	Winter 2018/ 2019	\$9.8 million	SHOPP	David Rasmussen	Viking Construction Company, Rancho Cordova, CA	Ongoing construction activities.
2.	<b>US 101 CURE Safety Improvements near King City (0T990)</b>	From Central Avenue to south of Teague Avenue (PM 45.8/49.8)	Eucalyptus tree and metal beam guardrail removal	Fall 2017	\$2.5 million	SHOPP	David Rasmussen	The Professional Tree Care Company, Berkeley, CA	Final construction punch list being completed.
3.	<b>US 101 South Greenfield Median Barrier (1E060)</b>	Near Greenfield from Teague Avenue to Walnut Avenue (PM 47.7/53.9)	Concrete median barrier, inside shoulder widening and rumble strip	Fall 2017	\$4.5 million	SHOPP	Aaron Henkel	Granite Construction Company Santa Clara, CA	Construction is complete. In plant establishment phase.
4.	<b>US 101 North Greenfield Median Barrier (1G380)</b>	North of Walnut Avenue (PM 53.9/57.1)	Median barrier and inside shoulder rumble strip with shoulder widening	Summer 2017/ Fall 2018	\$4.1 million	SHOPP	Aaron Henkel	Papich Construction, Pismo Beach, CA	Project is in construction.
5.	<b>Highway 183 Blackie Road Rumble Strip Project (1G390)</b>	Davis Road to Blackie Road (PM 1.8/R8.6)	Centerline/shoulder rumble strip and resurfacing	Fall 2017	\$1.4 million	SHOPP	Aaron Henkel	Granite Construction Company	Project is in construction.
6.	<b>Highway 198 Centerline Rumble Strip (1H820)</b>	US 101 to the Fresno County line (PM R.111/25.786)	Construct centerline rumble strip and edge line rumble stripe	Winter 2017	\$0.6 million	SHOPP	Aaron Henkel	Cal Stripe Inc. Colton, CA	Project is in construction.
7.	<b>Highway 198 North Fork Widening (1C660)</b>	East of San Lucas (PM 22.4/22.8)	Widen shoulders and correct super elevation	Fall 2017	\$1.8 million	SHOPP	Aaron Henkel	Granite Construction Company	Project is in construction.



# PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR THE OCTOBER 25, 2017 TRANSPORTATION AGENCY FOR MONTEREY COUNTY MEETING

PROJECTS IN DEVELOPMENT								
	Project	Location & Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Comments
8.	<b>Highway 1 Paul's Slide Repair (0T850)</b>	Near the community of Lucia, north of Limekiln Creek Bridge to south of Lucia (PM 21.6/22.1)	Install catchment, improve drainage	Fall 2019	\$16.1 million	SHOPP	Ken Dostalek	The original contract was cancelled and replaced with an Emergency Storm Damage Repair contract due to recent storm damage and significant changes to the scope of work.
9.	<b>Highway 1 Castro Canyon Bridge Rail Upgrade (1H490)</b>	Near Big Sur at Castro Canyon Bridge (PM 43.1)	Replace Bridge Rail	Winter 2021	\$1.6 million	SHOPP	Ken Dostalek	Plan to replace timber bridge railing with steel or concrete bridge barrier.
10.	<b>Highway 1 Garrapata Creek Bridge Rehab (1H460)</b>	South of Carmel-by-the-Sea at Garrapata Creek Bridge (PM 63.0)	Electrochemical Chloride Extraction (ECE) of Bridge Structure	Spring 2023	\$18 million	SHOPP	Carla Yu	Environmental studies have begun.
11.	<b>Highway 1 Big Sur CAPM (1F680)</b>	Near Big Sur from Torre Canyon Bridge to Carpenter Street (PM 39.8/74.6)	Pavement rehabilitation	Fall 2021	\$24 million	SHOPP	Carla Yu	Environmental studies continue.
12.	<b>Highway 1 Safety Upgrades: Hurricane Point to Rocky Creek Viaduct (1A000)</b>	North of Big Sur, south of Bixby Creek Bridge to south of Rocky Creek Bridge (PM 58.3/59.8)	Shoulder widening, guardrail upgrades, potential retaining wall	Summer 2018	\$5.3 million	SHOPP	Ken Dostalek	Design about 60% complete. Project requires coastal development permit from Monterey County. Scheduled to advertise for construction Summer 2018.
13.	<b>Highway 68 Pacific Grove Shoulder Widening (1C250)</b>	Pacific Grove to Scenic Drive (PM 1.6/L4.0)	Shoulder widening, rumble strips, guardrail	Summer 2019	\$3.6 million	SHOPP	Carla Yu	Project is in Design.
14.	<b>Highway 68 Pacific Grove CAPM (1H000)</b>	From Forest Avenue to Junction of Route 1/68 Separation (PM 1.1/L4.3)	Pavement Preservation	Winter 2022	\$2.6 million	SHOPP	Carla Yu	Environmental studies have begun.



# PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR THE OCTOBER 25, 2017 TRANSPORTATION AGENCY FOR MONTEREY COUNTY MEETING

## PROJECTS IN DEVELOPMENT (*Continued*)

	Project	Location & Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Comments
15.	<b>Highway 68 Pacific Grove Centerline Rumble Strip (1G450)</b>	East of Piedmont Avenue to slightly west of the SR 1/68 Junction (PM 1.6/L4.1)	Centerline rumble strip & open grade asphalt concrete	Spring 2018	\$2.9 million	SHOPP	Carla Yu	Project is ready to list as of July and will be advertised Fall 2017.
16.	<b>US 101 Camp Roberts SRRA Infrastructure Upgrade (1H020)</b>	Northbound and Southbound at the Camp Roberts Rest Area (PM R2.9/R5.3)	Safety roadside rest area infrastructure upgrade	Winter 2020	\$5 million	SHOPP	Carla Yu	PA&ED is complete and PS&E will begin Summer 2018.
17.	<b>US 101 San Antonio River Bridge-Seismic Retrofit (1F820)</b>	Near King City at the San Antonio River Bridge (PM R6.7)	Seismic retrofit 2 bridges	Winter 2021	\$7.7 million	SHOPP	Carla Yu	Environmental studies continue.
18.	<b>US 101 Paris Valley 2R Rehab (1F740)</b>	Near King City south of Paris Valley Road overcrossing to Rancho undercrossing (PM R28.0/R30.6)	Pavement rehabilitation	Summer 2019	\$26.9 million	SHOPP	Aaron Henkel	Project is currently in Design and is expected to advertise for construction in June 2019.
19.	<b>US 101 King City Rehabilitation (1F750)</b>	Near King City from just south of wild Horse Road to just north of Jolon Road (PM R36.9/43.2)	Pavement rehabilitation	Fall 2018	\$57.6 million	SHOPP	Aaron Henkel	Project is currently in Design and is expected to advertise for construction in June 2018.
20.	<b>US 101 Salinas River Bridge Seismic Retrofit (1C960)</b>	Near King City at the Salinas River Bridge (PM R41/R41.8)	Seismic retrofit	Winter 2021	\$1.4 million	SHOPP	Aaron Henkel	Project is in Design and is expected to advertise for construction in June 2018.
21.	<b>US 101 North King City Barrier (1H620)</b>	At Salinas River Bridge to crossover at Teague Avenue (R41.6/R47.7)	Median barrier	Winter 2019	\$6.5 million	SHOPP	Aaron Henkel	Anticipated to advertise for construction in June 2018; Construction expected to begin Winter 2019.
22.	<b>US 101 North Soledad OH Deck Replacement (0F970)</b>	North Soledad Bridge (PM 62.1/63.2)	Bridge replacement	Summer 2020	\$6.6 million	SHOPP	Ken Dostalek	Design about 60% complete. Project requires multiple agreements with Union Pacific Railroad. Expected to advertise for construction in Spring 2020.



# PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR THE OCTOBER 25, 2017 TRANSPORTATION AGENCY FOR MONTEREY COUNTY MEETING

PROJECTS IN DEVELOPMENT ( <i>Continued</i> )								
	Project	Location & Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Comments
23.	US 101 Salinas CAPM (1F700)	North of Gonzales to East Market Street (PM 73.8/87.3)	Pavement preservation	Summer 2019	\$19 million	SHOPP	David Silberberger	Project is in the Design Phase.
24.	US 101 Salinas Rehabilitation (1C890)	East Market Street overcrossing to just south of Russell/Espinosa Road (PM 87.31/R91.5)	Roadway rehabilitation	Winter 2018	\$34 million	SHOPP	Aaron Henkel	Anticipated to advertise for construction Spring 2018.
25.	US 101 Prunedale Rehab (1H690)	Near Prunedale North of Boronda Road Overcrossing to Monterey/San Benito County Line (PMR91.5/101.3)	Prunedale Rehab	Winter 2022	\$104 million	SHOPP	David Silberberger	Project is in the Environmental Phase.
26.	Castroville Overhead (0A090)	Between the Route 183/156 Separation and Castroville Boulevard (PM R1.1/R2.1)	Replace Bridge Railing	Spring 2020	\$3 million	SHOPP	David Silberberger	Project is in the Design Phase.
27.	Highway 156 West Corridor (31600)	Between Castroville and Prunedale (PM R1.6/T5.2)	Construct new 4-lane divided freeway and new interchanges	Winter 2023	\$264 million	STIP/Federal Demo	David Silberberger	Overall project cost \$365 million. TAMC and Caltrans staff are currently evaluating preliminary results from the Level 2 Traffic and Revenue Study. The project team also continues their efforts on delivering a Supplemental EIR.

## ACRONYMS USED IN THIS REPORT:

EIR	Environmental Impact Report
PA&ED	Project Approval and Environmental Document
PS&E	Plans Specification & Estimate
SHOPP	Statewide Highway Operation and Protection Program
STIP	Statewide Transportation Improvement Program