



ENGINEERING DIVISION

440 Harcourt Avenue Telephone (831) 899-6825
Seaside, CA 93955 FAX (831) 899-6311

August 9, 2017

Debra L. Hale
Executive Director
Transportation Agency for Monterey County
55B Plaza Circle
Salinas, CA 93901
Via email Debbie@tamcmonterey.org

Subject: RSTP & TDA 2% Grant Funds Allocation to the City of Seaside

Dear M. Hale;

The City of Seaside (the City) received Competitive Regional Surface Transportation Program (RSTP) and TDA 2% grant funds for the design and construction of the West Broadway Urban Village Infrastructure Improvements. The design of the project is complete and is now under construction. Monterey Peninsula Engineering (MPE) was awarded the construction contract on March 2, 2017 and the notice to proceed was issued on for April 24, 2017. The contract provides for 220 working days for completion in March 2018. MNS Engineers (MNS) was retained to perform construction management services for the City overseeing the contractor's daily operations and management of the project. MPE has installed the stormwater infiltration chambers and conducted demolition operations on the south side of West Broadway. MPE is currently installing conduits, irrigation lines, catch basins and storm drain piping.

I am therefore requesting that all remaining Competitive RSTP and TDA 2% grant funds awarded to the City for this project be extended to the end of June 2019. This would allow these funds to be used to complete construction and reimburse the contractor the retainer after the 365-day plant establishment period is completed. I look forward to working with TAMC staff to ensure that the RSTP funds are applied to projects consistent with the RSTP funding guidelines. Please contact me at RRiedl@ci.seasid.ca.us or 831-899-6884 to discuss any questions or concerns.

Sincerely,
City of Seaside

A handwritten signature in blue ink that reads "Rick Riedl".

Rick Riedl, PE
Public Works Services Manager / City Engineer

Copy Michael Zeller, Principal Planner, TAMC
Craig Malin, City Manager
Travis Foster, Assistant Finance Director