



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR THE AUGUST 23, 2017 TRANSPORTATION AGENCY FOR MONTEREY COUNTY'S MEETING (TAMC)

COMPLETED CONSTRUCTION PROJECTS									
	Project	Location & Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager/ (Resident Engineer)	Contractor	Comments
1.	US 101 Soledad CAPM (1F69U4)	North of Greenfield overcrossing to north of Gonzales overcrossing (PM 55.2/73.8)	Pavement preservation	Spring 2016/ Summer 2017	\$22.9 million	SHOPP	Aaron Henkel (RH)	Graniterock, Watsonville, CA	Construction completed on July 31, 2017.

CONSTRUCTION PROJECTS									
	Project	Location & Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager/ (Resident Engineer)	Contractor	Comments
1.	Highway 68 Salinas River Bridge Widening (0F7004)	Near Salinas, east of Reservation Road undercrossing to Spreckels Boulevard undercrossing (PM R17.4/R18.0)	Bridge widening	Spring 2016/ Summer 2018	\$9.8 million	SHOPP	David Rasmussen (BR)	Viking Construction Company, Rancho Cordova, CA	Ongoing construction Activities.
2.	US 101 CURE Safety Improvements near King City (0T990)	From Central Avenue to south of Teague Avenue (PM 45.8/49.8)	Eucalyptus tree and metal beam guardrail removal	Fall 2017	\$2.5 million	SHOPP	David Rasmussen (PM)	The Professional Tree Care Company, Berkeley, CA	Started construction in March 2017.
3.	US 101 North Greenfield Median Barrier (1G380)	North of Walnut Avenue (PM 53.9/57.1)	Median barrier and inside shoulder rumble strip with shoulder widening	Summer 2017/ Fall 2018	\$4.1 million	SHOPP	Aaron Henkel	Papich Construction, Pismo Beach, CA	Construction began June 26, 2017.



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR THE AUGUST 23, 2017 TRANSPORTATION AGENCY FOR MONTEREY COUNTY'S MEETING (TAMC)

CONSTRUCTION PROJECTS (Cont'd.)									
	Project	Location & Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager/ (Resident Engineer)	Contractor	Comments
4.	Highway 183 Blackie Road Rumble Strip Project (1G390)	Davis Road to Blackie Road (PM 1.8/R8.6)	Centerline/shoulder rumble strip and resurfacing	Fall 2017	\$1.4 million	SHOPP	Aaron Henkel	Granite Construction Company	Contract approval July 21, 2017.
5.	Highway 198 North Fork Widening (1C660)	East of San Lucas (PM 22.4/22.8)	Widen shoulders and correct super elevation	Fall 2017	\$1.8 million	SHOPP	Aaron Henkel	Granite Construction Company	Contract approval June 30, 2017.

PROJECTS IN DEVELOPMENT									
	Project	Location & PM	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Comments	
6.	Highway 1 Paul's Slide Repair (0T850)	Near the community of Lucia, north of Limekiln Creek Bridge to south of Lucia (PM 21.6/22.1)	Install catchment, improve drainage	Fall 2019	\$16.1 million	SHOPP	Ken Dostalek	The original contract was cancelled and replaced with an Emergency Storm Damage Repair contract due to recent storm damage and significant changes to the scope of work.	
7.	Highway 1 Safety Upgrades: Hurricane Point to Rocky Creek Viaduct (1A000)	North of Big Sur, south of Bixby Creek Bridge to south of Rocky Creek Bridge (PM 58.3/59.8)	Shoulder widening, guardrail upgrades, potential retaining wall	Summer 2020	\$5.3 million	SHOPP	Ken Dostalek	Design about 60% complete. Project requires coastal development permit from Monterey County. Scheduled to advertise for construction in August 2018.	
8.	Highway 1 Big Sur CAPM (1F680)	Near Big Sur from Torre Canyon Bridge to Carpenter Street (PM 39.8/74.6)	Pavement rehabilitation	Fall 2021	\$24 million	SHOPP	David Rasmussen	Environmental studies continue.	



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR THE AUGUST 23, 2017 TRANSPORTATION AGENCY FOR MONTEREY COUNTY'S MEETING (TAMC)

PROJECTS IN DEVELOPMENT (<i>Continued</i>)								
	Project	Location & PM	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Comments
9.	Highway 68 Pacific Grove Shoulder Widening (1C250)	Pacific Grove to Scenic Drive (PM 1.6/L4.0)	Shoulder widening, rumble strips, guardrail	Spring 2021	\$2.5 million	SHOPP	David Rasmussen	Project is in Design.
10.	Highway 68 Pacific Grove Centerline Rumble Strip (1G450)	East of Piedmont Avenue to slightly west of the SR 1/68 Junction (PM 1.6/L4.1)	Centerline rumble strip & open grade asphalt concrete	Summer 2018	\$1.7 million	SHOPP	David Rasmussen	Project is in Design.
11.	US 101 San Antonio River Bridge-Seismic Retrofit (1F820)	Near King City at the San Antonio River Bridge (PM R6.7)	Seismic retrofit 2 bridges	Winter 2021	\$7 million	SHOPP	David Rasmussen	Environmental studies continue.
12.	US 101 Paris Valley 2R Rehab (1F740)	Near King City south of Paris Valley Road overcrossing to Rancho undercrossing (PM R28.0/R30.6)	Pavement rehabilitation	Summer 2019	\$26.9 million	SHOPP	Aaron Henkel	PA&ED was achieved in June 2017 and Design has begun; Expected to advertise for construction in June 2019.
13.	US 101 Salinas River Bridge Seismic Retrofit (1C960)	Near King City at the Salinas River Bridge (PM R41/R41.8)	Seismic retrofit	Winter 2021	\$1.4 million	SHOPP	Aaron Henkel	Project is in PA&ED; The environmental document is currently being finished and is expected to be in Design by May 2017; Expected to advertise for construction in June 2018.
14.	US 101 North King City Barrier (1H620)	At Salinas River Bridge to crossover at Teague Avenue (R41.6/R47.7)	Median barrier	Begin Winter 2018/2019	\$6.5 million	SHOPP	Aaron Henkel	Anticipated to advertise for construction in June 2018; Construction expected to begin in February 2019.



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR THE AUGUST 23, 2017 TRANSPORTATION AGENCY FOR MONTEREY COUNTY'S MEETING (TAMC)

PROJECTS IN DEVELOPMENT (*Continued*)

	Project	Location & PM	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Comments
15.	US 101 King City Rehabilitation (1F750)	Near King City from just south of wild Horse Road to just north of Jolon Road (PM R36.9/43.2)	Pavement rehabilitation	Fall 2018	\$57.6 million	SHOPP	Aaron Henkel	Project is currently in Design and is expected to advertise for construction in June 2018.
16.	US 101 North Soledad OH Deck Replacement (0F970)	North Soledad Bridge (PM 62.1/63.2)	Bridge replacement	Summer 2021	\$6.6 million	SHOPP	Ken Dostalek	Design about 60% complete. Project requires multiple agreements with Union Pacific Railroad. Expected to advertise for construction in March 2020.
17.	US 101 Salinas CAPM (1F700)	North of Gonzales to East Market Street (PM 73.8/87.3)	Pavement preservation	Summer 2019	\$19 million	SHOPP	David Silberberger	Project is in Design.
18.	US 101 Salinas Rehabilitation (1C890)	East Market Street overcrossing to just south of Russell/Espinosa Road (PM 87.31/R91.5)	Roadway rehabilitation	Winter 2018	\$34 million	SHOPP	Aaron Henkel	Anticipated to advertise for construction in April 2018.
19.	Highway 156 West Corridor (31600)	Between Castroville and Prunedale (PM R1.6/T5.2)	Construct new 4-lane divided freeway and new interchanges	Fall 2019/Fall 2023	\$264 million	STIP/Federal Demo	David Silberberger	TAMC and Caltrans staff are currently evaluating preliminary results from the Level 2 Traffic and Revenue Study. The project team also continues their efforts on delivering a Supplemental EIR.

ACRONYMS USED IN THIS REPORT:

EIR	Environmental Impact Report
PA&ED	Project Approval and Environmental Document
PS&E	Plans Specification & Estimate
SHOPP	Statewide Highway Operation and Protection Program
STIP	Statewide Transportation Improvement Program